DELTA SCHOOL DISTRICT ASBESTOS MANAGEMENT PROGRAM

Building: **Brooke Elementary** Date: **December 12, 2012**

Surveyor: **Barry O'Regan (ACM Environmental Corporation)**

Room No.	AREA CONTAINS WRAPPED OR NON-FRIABLE ASBESTOS, DO NOT DISTURB								AREA CONTAMINATED WITH ASBESTOS, SPECIAL ENTRY PROCEDURES REQUIRED								Comments
	1	2	3	4	5	6	7	8	1	2	3	4	5	6	7	8	
All	X				X												Orignal Duct Mastic
126					X												Orignal Duct Mastic (gym storage)
129						X											12" Olive Vinyl Floor Tile (<1%) (general storage north of staff room)
129A						X											12" Olive Vinyl Floor Tile (<1%) (hub room)
140						X											12" Olive Vinyl Floor Tile (<1%) (general office, under carpet)
141						X											12" Olive Vinyl Floor Tile (<1%) (medical room)

Legend

1	ASBESTOS IN ABOVE-CEILING SPACES	5	ASBESTOS ON VISIBLE PIPING AND/OR DUCTING
2	ASBESTOS ON CEILING SURFACES	6	ASBESTOS IN FLOORING MATERIAL
3	ASBESTOS ON WALLS (DRYWALL OR CEMENT BOARD)	7	ASBESTOS IN FIRE DOORS
4	ASBESTOS IN BELOW-FLOOR AREAS	8	ASBESTOS IN WINDOW PUTTY