DELTA SCHOOL DISTRICT ASBESTOS MANAGEMENT PROGRAM

Building: **Delview Secondary** Date: **December 12, 2011**

Surveyor: **James McArthur (ACM Environmental Corporation)**

Room No.	AREA CONTAINS WRAPPED OR NON-FRIABLE ASBESTOS, DO NOT DISTURB								AREA CONTAMINATED WITH ASBESTOS, SPECIAL ENTRY PROCEDURES REQUIRED								Comments
	1	2	3	4	5	6	7	8	1	2	3	4	5	6	7	8	
All					X												Mechanical Insulation
All					X												Duct Mastic - Gold and Grey
All (excl. 182,153,115)			X														Original Drywall Joint Compound
All		X															2x4 Ceiling Tiles with large thin fissures and small pinholes
101						X											12" Beige Vinyl Floor Tile with Brown Streaks (<1%) (socials room west of art room)
102						X											12" Beige/olive Vinyl Floor Tile with Dark White Streaks (<1%) (art room)
122						X											12" Beige Vinyl Floor Tile with Brown Streaks (<1%) (textile room)
126						X											12" Beige Vinyl Floor Tile with Brown Streaks (<1%) (foods room)
159						X											12" Beige Vinyl Floor Tile with Brown Streaks (<1%) (classroom north of girls change)
168						X											12" Beige Vinyl Floor Tile with Brown Streaks (<1%) (cafeteria)
170						X											12" Beige Vinyl Floor Tile with Brown Streaks (<1%) (cafeteria kitchen)

Legend

1	ASBESTOS IN ABOVE-CEILING SPACES	5	ASBESTOS ON VISIBLE PIPING AND/OR DUCTING
2	ASBESTOS ON CEILING SURFACES	6	ASBESTOS IN FLOORING MATERIAL
3	ASBESTOS ON WALLS (DRYWALL OR CEMENT BOARD)	7	ASBESTOS IN FIRE DOORS
4	ASBESTOS IN BELOW-FLOOR AREAS	8	ASBESTOS IN WINDOW PUTTY