DELTA SCHOOL DISTRICT ASBESTOS MANAGEMENT PROGRAM

Building: **South Park Elementary** Date: **August 31, 2011**

Surveyor: **James McArthur (ACM Environmental Corporation)**

Room No.	AREA CONTAINS WRAPPED OR NON-FRIABLE ASBESTOS, DO NOT DISTURB								AREA CONTAMINATED WITH ASBESTOS, SPECIAL ENTRY PROCEDURES REQUIRED								Comments
	1	2	3	4	5	6	7	8	1	2	3	4	5	6	7	8	
All	X				X												Orange Duct Mastic
114						X											12" Light Brown Vinyl Floor Tile with Brown-Red Streaks (<1%) (staff room)
135						X											12" Biege Vinyl Floor Tile with Brown Streaks (<1%) (classroom)
136						X											12" Biege Vinyl Floor Tile with Brown Streaks (<1%) (classroom)
143						X											12" Biege Vinyl Floor Tile with White and Orange Steaks (<1%) (gym storage)
144						X											12" Biege Vinyl Floor Tile with White and Orange Steaks (<1%) (north changeroom)
148						X											12" Biege Vinyl Floor Tile with White and Orange Steaks (<1%) (kitchen)
150						X											12" Biege Vinyl Floor Tile with White and Orange Steaks (<1%) (south changeroom)
150A						X											12" Light Brown Vinyl Floor Tile with Brown-Red Streaks (<1%) (south chng vestibule)
150B						X											12" Biege Vinyl Floor Tile with White and Orange Steaks (<1%) (south chng toilet)

Legend

1	ASBESTOS IN ABOVE-CEILING SPACES	5	ASBESTOS ON VISIBLE PIPING AND/OR DUCTING
2	ASBESTOS ON CEILING SURFACES	6	ASBESTOS IN FLOORING MATERIAL
3	ASBESTOS ON WALLS (DRYWALL OR CEMENT BOARD)	7	ASBESTOS IN FIRE DOORS
4	ASBESTOS IN BELOW-FLOOR AREAS	8	ASBESTOS IN WINDOW PUTTY