DELTA SCHOOL DISTRICT ASBESTOS MANAGEMENT PROGRAM

Building: **Sunshine Hills Elementary** Date: **October 5, 2005**

Surveyor: **James McArthur (ACM Environmental Corporation)**

	AREA CONTAINS WRAPPED OR NON-FRIABLE ASBESTOS, DO NOT DISTURB								AREA CONTAMINATED WITH ASBESTOS, SPECIAL ENTRY PROCEDURES REQUIRED								
Room No.	1	2	3	4	5	6	7	8	1	2	3	4	5	6	7	8	**Comments**
ALL		X	X														Original drywall taping compound in all areas of school containing drywall not specified below
107A						X											Floor leveling compound (<1%) (learning assistance)
107B						X											Floor leveling compound (<1%) (learning assistance)
114		X	X														Original drywall taping compound (classroom)
116		X	X														Original drywall taping compound (classroom)
117		X	X			X											Original drywall taping compound, 12" Brown Vinyl Floor Tile (<1%) (kindergarten)
126						X											12" Green Vinyl Floor Tile (<1%) (boys changeroom)
126A						X											12" Green Vinyl Floor Tile (<1%) (boys changeroom toilet)
126B						X											12" Green Vinyl Floor Tile (<1%) (boys changeroom storage)
127						X											12" Green Vinyl Floor Tile (<1%) (girls changeroom)
127A						X											12" Green Vinyl Floor Tile (<1%) (girls changeroom toilet)
127B						X											12" Green Vinyl Floor Tile (<1%) (girls changeroom storage)
129						X											12" Beige Vinyl Floor Tile (<1%) (custodial)
133		X	X														Original drywall taping compound (NW stairs)
134		X	X			X											Original drywall taping compound, 12" Beige Vinyl Floor Tile (<1%) (storage)
135						X											12" Green Vinyl Floor Tile (<1%) (corridor - under sheet vinyl)

Legend

1	ASBESTOS IN ABOVE-CEILING SPACES	5	ASBESTOS ON VISIBLE PIPING AND/OR DUCTING
2	ASBESTOS ON CEILING SURFACES	6	ASBESTOS IN FLOORING MATERIAL
3	ASBESTOS ON WALLS (DRYWALL OR CEMENT BOARD)	7	ASBESTOS IN FIRE DOORS
4	ASBESTOS IN BELOW-FLOOR AREAS	8	ASBESTOS IN WINDOW PUTTY