# DELTA SCHOOL DISTRICT ASBESTOS MANAGEMENT PROGRAM

Building: **Cougar Canyon Elementary** Date: **September 13, 2010**

Surveyor: **James McArthur (ACM Environmental Corporation)**

| Room No. | AREA CONTAINS WRAPPED OR NON-FRIABLE ASBESTOS, DO NOT DISTURB | | | | | | | | AREA CONTAMINATED WITH ASBESTOS, SPECIAL ENTRY PROCEDURES REQUIRED | | | | | | | | Comments |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | |
| All | | | | | | | | X | | | | | | | | | Exterior Putty - Older Section of the School |
| All | X | | | | | | | | | | | | | | | | Cement Pipe Materials above the T-Bar - Older Section of the School |
| 133 | | | | | | X | | | | | | | | | | | 12" Yellow Vinyl Floor Tile with White Streaks (<1%) (storage west of gym) |
| 142C | | | | | | X | | | | | | | | | | | 12" Yellow Vinyl Floor Tile with White Streaks (<1%) (medical room) |
| 142D | | | | | | X | | | | | | | | | | | 12" Yellow Vinyl Floor Tile with White Streaks (<1%) (gen. office copy room) |
| 143 | | | | | | X | | | | | | | | | | | 12" Yellow Vinyl Floor Tile with White Streaks (<1%) (central copy room) |
| 143A | | | | | | X | | | | | | | | | | | 12" Yellow Vinyl Floor Tile with White Streaks (<1%) (storage) |
| 144 | | | | | | X | | | | | | | | | | | 12" Yellow Vinyl Floor Tile with White Streaks (<1%) (mechanical room) |
| 147 | | | | | | X | | | | | | | | | | | 12" Yellow Vinyl Floor Tile with White Streaks (<1%) (gym storage) |
| 152 | | | | | | X | | | | | | | | | | | 12" Yellow Vinyl Floor Tile with White Streaks (<1%) (girls changeroom) |
| 154 | | | | | | X | | | | | | | | | | | 12" Yellow Vinyl Floor Tile with White Streaks (<1%) (custodial south of gym) |
| 156 | | | | | | X | | | | | | | | | | | 12" Yellow Vinyl Floor Tile with White Streaks (<1%) (boys changeroom) |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |

**Legend**

| | | | |
|---|---|---|---|
| 1 | ASBESTOS IN ABOVE-CEILING SPACES | 5 | ASBESTOS ON VISIBLE PIPING AND/OR DUCTING |
| 2 | ASBESTOS ON CEILING SURFACES | 6 | ASBESTOS IN FLOORING MATERIAL |
| 3 | ASBESTOS ON WALLS (DRYWALL OR CEMENT BOARD) | 7 | ASBESTOS IN FIRE DOORS |
| 4 | ASBESTOS IN BELOW-FLOOR AREAS | 8 | ASBESTOS IN WINDOW PUTTY |